



# Prime Contract Change Order

**Greensboro Fire Station 14 Renovation**  
 3633 Summit Avenue  
 Greensboro, North Carolina 27405

**Project # 22-141**

**Samet Corporation**

**Date: 11/05/2024**

**To Contractor:**

Samet Corporation  
 309 Gallimore Dairy Rd., Suite 102  
 Greensboro, North Carolina 27409

**Contract Date: 05/16/2024**

**Contract Number: 1**

**Change Order Number: 001**

**The Contract is hereby revised by the following items:**

PCCO#001

This PCCO reconciles PCOs 1-5 on the Greensboro Fire Station 14 Renovation Project, including the revised project substantial completion date. Changes include replacing curb and gutter, coating existing concrete apron, requested low voltage and TV power/data items, as well as extending asphalt to fill in a small grassed area.

PCO	Description	Amount
001	Revised Substantial Completion Date	\$0.00
002	Curb & Gutter Replacement/Apron Coating	\$9,636.00
003	Additional Low Voltage & TV Power/Data	\$7,677.00
004	Additional Project Time	\$0.00
005	Extend Asphalt to Sidewalks	\$1,101.00

The original Contract Value	\$4,169,370.00
Sum of changes by prior Prime Contract Change	\$0.00
The Contract Value prior to this Prime Contract Change Order	\$4,169,370.00
The Contract Value would be changed by this Prime Contract Change Order in the amount	\$18,414.00
The new Contract Value including this Prime Contract Change Order will be	<b>\$4,187,784.00</b>
The Contract duration will be increased by this Prime Contract Change Order by 39 days.	
The Revised Substantial Completion Date as of this Prime Contract Change Order	1/10/2025

Samet Corporation  
 \_\_\_\_\_  
 CONTRACTOR  
 309 Gallimore Dairy Rd., Suite 102  
 Greensboro, North Carolina 27409

Address  
 By Josh Wright DocuSigned by:

SIGNATURE Josh Wright  
4203AE673B5D4C1...

DATE 12/20/2024

City of Greensboro  
 \_\_\_\_\_  
 OWNER  
 P.O. Box 3136  
 Greensboro, North Carolina 27402

Address  
 By Butch Shumate DocuSigned by:

SIGNATURE Butch Shumate  
49E8F76AEF0D40B...

DATE 12/23/2024







